GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

Department of Tribal Welfare - Paderu division - SCA grant - Work for Construction of Tribal training centre at Chintapalli (V&M) of Visakhapatnam District with an estimated Cost of Rs.110.00/70.00 lakhs - Revised estimate technically sanctioned - Entrustment of additional work to the same agency - Permission - Accorded.

DEPARTMENT OF TRIBAL WELFARE (BUDGET)

G.O.Rt.No.37 Dated.04.03.2024

Read the following:

1. Progs.Rc. No. 01/2018/DB/TO.dt.07-01-2022 of the Dist. Collector, Visakhapatnam.
2. Progs. Rc. 1/2018/DB dt. 05-10-2023 of the District Collector, ASR District.
3. From Engineer-in-Cheif, Tribal Welfare, Vijayawada, Lr. Rc. No.DEEII /AEEIII /SCA/Tribal Training Centre @ Chintapalli, Dt:13-02-2024.

****

ORDER:

In the letter third read above, the Engineer-in-Chief, Tribal Welfare, Vijayawadahas informed that, the work "Construction of Tribal training centre at Chintapalli (V&M) of Visakhapatnam District with an estimated cost Rs.70.00lakhs sanctioned under SCA grant and technically sanctioned for Rs.70.00lakhs vide proceedings first read above. The work was entrusted to Sri.K. GovindaRao,Chintapalli on tender basis at 4.68% less than ECV with a completion period of 09months i.e., up to 09.06.2023. Accordingly, the contractor has taken up the work and completed up to plastering stage to the extent of sanctioned amount of Rs.70.00lakhs leaving finishing's like flooring's, doors & windows, electrification, sanitary and water supply and paintings etc. Due to increase in plinth area and increase in GST 12% to 18% from 1.1.2022 etc., the work was not completed within the sanctioned amount for which Revised administrative sanction was accorded for Rs.110.00lakhs against originally sanctioned amount of Rs.70.00lakhs by the District Collector, ASR District vide proceedings second read above. The revised estimate was technically sanctioned for Rs.110.00lakhs (Part-A (already executed: Rs.70.00lakhs) and PART-B (to be executed: Rs.40.00 lakhs)) by the SE, TW, Visakhapatnam on dt.25.01.2024, for completion of building in all respects including additional items, the Superintending Engineer, Tribal Welfare, Visakhapatnam has requested to obtain permission to entrust the additional items of work as per revised estimates to the same agency so as to continue the work without any hindrance and to bring the training centre into utilization without any delay. Further, the contractor has given his consent to execute the additional items of revised estimates as per their original agreement conditions.

2. In the letter third read above, the Engineer-in-Chief, Tribal Welfare, Vijayawada has proposed for entrustment of additional items of work costing Rs. 40.00 Lakhs from total revised administrative sanction of Rs.110.00 lakhs to the original contractor Sri. K. Govinda Rao, Chintapalli who has been executing the work costing of Rs. 70.00 lakhs as per Para 154 @ Note.6 Sub clause-2 of AP PWD code "Supplemental items of work contingent on the main contract have to be necessarily carried out through the original contractor as 'authorized extra' by entertaining into a supplemental agreement(s). The power of executing original contracts according to delegation of powers in force regarding to who has executed the main contract in a given case, subject to the condition that if the net effect of supplemental agreements to be entered into is to enhance the total value of work under the main and supplemental agreement to such an extent at sanction to revised estimate is required to a higher authority than sanction of the revised estimate from the higher authority shall be obtained before entering into supplemental agreement(s)".

[P.T.O]

3. Government after careful examination of the proposal, hereby accord permission to entrust the additional items of work costing Rs. 40.00 Lakhs from total revised administrative sanction of Rs.110.00 lakhs to the original contractor Sri. K. Govinda Rao, Chintapalli who has been executing the work costing of Rs. 70.00 lakhs, for early completion of work and to bring the building into utilization as per the conditions stipulated in the original agreement.

4. The Engineer-in-Chief, Tribal Welfare shall take necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief (Tribal Welfare), A.P., Vijayawada.
The Director of Tribal Welfare, AP, Vijayawada.
The District Collector, Visakhapatnam.
The Project Officer, ITDA , Paderu.

Copy to:
The OSD to Deputy Chief Minister for (TW)
The P.S. to Principal Secretary to Government(TW).
Sf/Sc(2358209/2024).

//FORWARDED :: BY ORDER//

M. Srinivasa Rao
SECTION OFFICER